



PLEASANT STREET REVITALIZATION PROJECT

CONSTRUCTION UPDATE

August 13, 2021

Construction update for the week of 8/16/21 through 8/20/21

Temporary water service installations to buildings will continue down the Westside of Pleasant Street this week. BUR construction will begin at the Northwest end of Pleasant Street, working the Westside moving towards the South. During the individual installations of the temporary water services there will be an interruption in water service that will not exceed 4 hours, typically the service interruption will not take the full allotment of time. Notifications have been sent out in advance of service interruptions. This work should take approximately 1 week to complete. There will be short sections of the sidewalk that will be closed temporarily during the construction with signage directing the public to crosswalks detouring foot traffic around the work area. **ALL BUSINESS WILL REMAIN OPEN AND ACCESSIBLE DURING THE CONSTRUCTION.**

Sewer main installation is scheduled to begin starting in Opera House Square at Main Street and working South to Pleasant Street. Detours will be in place directing traffic around the construction. Opera House Square will remain open to traffic during the construction. Detours will be on Main Street and Sullivan Street as work progresses through the square as needed.